

# EXTENSION OF TIME PROPOSAL

|    |                                                                                             |                                                                                                         |
|----|---------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|
| 1  | Name of work                                                                                | Improvements of roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli ward no 8 |
| 2  | Amount of Work Portion                                                                      | 44,50,352.00                                                                                            |
| 3  | Estimated Cost                                                                              | 46.00 lakhs                                                                                             |
| 4  | Name of contractor                                                                          | Madhavanaik .K                                                                                          |
| 5  | Agreement No.                                                                               | 19/ 22.05.2019                                                                                          |
| 6  | No. and date under which work order issued                                                  | 19/ 22.05.2019                                                                                          |
| 7  | Time limit originally fixed for completion                                                  | 60 days                                                                                                 |
| 8  | Date of application by the contractor for granting extension of time                        | (16 days)                                                                                               |
| 9  | Date of receipt of application in the sub division office                                   |                                                                                                         |
| 10 | Extension granted if any                                                                    | Nil                                                                                                     |
|    | i)                                                                                          |                                                                                                         |
|    | ii)                                                                                         |                                                                                                         |
| 11 | Work carried out by the contractor during the original period stipulated in the contract.   | Nil                                                                                                     |
| 12 | Work carried out during 1st extension                                                       | Nil                                                                                                     |
| 13 | Work carried out during 2nd extension                                                       | Nil                                                                                                     |
| 14 | Time now applied for                                                                        | (16 days)                                                                                               |
| 15 | Date of recommending time limit applied for                                                 |                                                                                                         |
| 16 | Whether the original application of the contractor is enclosed.                             | Yes                                                                                                     |
| 17 | Balance of work remaining to be done                                                        | Yes                                                                                                     |
| 18 | Probable time required for completion of remaining work                                     |                                                                                                         |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period. |                                                                                                         |
| 20 | Whether notice as per clause of contract has been issued.                                   |                                                                                                         |
| 21 | Remarks of the AEE and the daily rate of penalty proposed                                   |                                                                                                         |
| 22 | Remarks of the EE with the daily rate of penalty proposed                                   | Due to B.W.S.S.B under taken                                                                            |
| 23 | Remarks of the CE with the daily rate of penalty proposed                                   | Work as delay (16 days)                                                                                 |

Assistant Engineer

*[Signature]*  
Executive Engineer  
Byatarayanapura Division

Assistant Executive Engineer

*[Signature]*  
Chief Engineer  
Yelahanka Zone, Bangalore-92